

Customer: Jane Doe

Service: Dryer Vent & Duct Cleaning

Address: 123 Palm St, Melbourne, FL

Visit Date: Jan 5, 2026

Primary Concern: Dryer taking too long to dry

Technician: Alex Technician

Removed severe lint blockage and restored safe airflow.

Work Order #: WO-1042

Heavy lint accumulation at roof vent screen.

Airflow nearly fully obstructed.

Duct interior is clear and unobstructed.

Exhaust housing lint removed; no screen remains.

Restored full airflow; removed non-compliant screen.

Minor residual dust; no impact on operation.

Do not reinstall vent screens at exhaust termination. Schedule annual cleaning.

Customer previously replaced a dryer due to restriction warnings.